



Caldor Fire Recovery Operations Center

TO: The Honorable Board of Supervisors
FROM: Carla Hass
DATE: March 27, 2023
RE: Mosquito Recovery Update

Please accept this memo as a weekly update to the activities surrounding the County of El Dorado's recovery from the Mosquito Fire as managed by the Recovery Operations Center's (ROC) co-directors Sgt. Moke Auwae and me.

Environmental Management

- Debris Bid (23-990-032) awarded to Anvil Construction. Contracts and Procurement are still waiting for Counsel to finish reviewing the contract and bonds. Meet and greet meeting with Tetra Tech and Anvil set for April 3rd. Start date for debris removal is still pending due to snow and soil saturation. ETA from Tetra Tech is mid-April.
- Addendum letters were sent out to the 20 ROE submitters which includes an assignment of all claims against PG&E for costs and damages for debris removal associated with the Mosquito Fire.
 - 14 have been completed and returned to EMD.
- Status email to send out to survivors has been drafted and sent to the ROC for review. A sequence of events chart has been created to show the next steps of the County program. ETA for email sendoff is 3/24.
- Tetra Tech Stats **Debris Assessment & Removal is on hold due to weather*
 - Site Assessments Complete: 20
 - Asbestos Assessments Complete: 20
 - Biological Assessments Complete: 15
- ROE Universe:
 - 20 received and approved:
 - 11 per permitted structures
 - 9 or unpermitted dwellings/outbuildings
- Vehicles:
 - VIN verification was completed.

Land Use

- Nothing to Report

Health and Human Services Agency

- Social Worker
 - Housing and Disability Advocacy Program (HDAP): Referrals 1, Pending 0, Clients 1, Clients Housed 1
- Mental Health Worker
 - Support Groups: Groups 17, Attendees 7
 - Access: Referrals 1, Pending 0, Clients 1