

| | Project | Project Description | Justification | Adopt a Trail Segment | Project Claimed By |
|----|--|---|---|----------------------------|--------------------|
| 1 | Kiosk Volunteer | Volunteer at any of the Trailheads to provide education to the users | Education | | |
| 2 | Bathroom Door springs (kiosk) | Install springs to Loon Lake restroom | Door are caught in the wind and are being bent. | | AJC |
| 3 | Signs for the restrooms with logos, FS, County, RTF, and FOTR. | This was to put more education inside the restrooms. Needs to be developed and printed. | This was a suggestion by RTF. The county agrees but has just not had time to put something together. | | |
| 4 | Alligator Pit RED (possible excavation) | Enlarge RED and remove sediment from lead | The sediment from the hill fills this RED quickly. Rock armoring the hillside would help to reduce the sediment. The lead off ditch to Alligator Pit needs to be cleaned out for better drainage. | Gatekeepers Jeepers | |
| 5 | Walker Hill lower new RED | Install new RED and clean out add cordory. Upside is dug out add RED | This project was very successful when first installed by FOTR. The area just needs to be cleaned out for maintenance due to the capture of sediment in the area. | Hangtown Crawlers/Rusty | |
| 6 | Walker Hill upper delineation around rocks | Add rock and logs to stop widening in this area | Vehicles are widening the trail in this area and driving on vegetation. | Hangtown Crawlers/Rusty | |
| 7 | RED above Walker add two more | Install additional RED's to handle sediment. Look at SSWQPP as to where the other two RED's were planned but never installed. | The RED at the top of Walker fills fast, additional RED's or lead off ditches are needed higher up to reduce the flow. | Hangtown Crawlers/Rusty | |
| 8 | 2- Waterbars on Big Sluice | AAT would like to add 2 waterbars to their section to divert the water off the trail | This recommendation came from the AAT at the time. We need to evaluate the area to see if and where additional waterbars need to be installed. | | |
| 9 | Trail Delineation | Delinate the trail, working with county staff to delineate the trail in areas. | To keep the trail users on the trail and not creating new trails. | | |
| 10 | Foot Bridge RED Rubicon Springs | Add RED to the lead off ditch by the caretakers cabin. We will do this once during Jamboree with Camp Rubicon. | Rock was added in front of the caretakers cabin in 2016. A lead off ditch was installed to drain this area. An RED is needed to collect any sediment before entering into the river. | Jeepers Jamboree | |
| 11 | Restroom at Lower Walker | Paint the restroom shell | Maintenance | | AJC |
| 12 | Restroom at Upper Walker | Paint the restroom shell | Maintenance | | AJC |
| 13 | Restroom at Soup Bowl | Paint the restroom shell | Maintenance | | AJC |
| 14 | 2-Restrooms at Little Sluice | Paint the restroom shell | Maintenance | | |
| 15 | Restroom at Arnolds | Paint the restroom shell | Maintenance | | |
| 16 | First Restroom at Buck Island | Paint the restroom shell | Maintenance | | |

| | | | | | |
|----|--|--------------------------|-------------|--|--|
| 17 | Second Restroom at Buck Island (Before stream crossing) | Paint the restroom shell | Maintenance | | |
| 18 | Third Restroom at Buck Island (Other side of the dam) | Paint the restroom shell | Maintenance | | |